

Worked on in 2022	Worked on in 2023	Worked on in 2021	Worked on in 2020	Road Tree is On	Tree ID Tag Number	(Diameter 4.5' above grade)	Common Name	Address Number	Street Name	Approximate Location	Priority Rating:	Size of material to be removed 1-3. 1 is smallest size	Remove Tree; Haul all debris	Crwn Cln Dead ___ " and Lgrgr	Structure prune to remove crossing/crowded branch unions and where needed co-dominant lead correction	End weight reduce over-extended limbs likely to fail	Install total of ___ direct cable systems for supplemental support of weak attachments	Remove Broken Leads, Hangers and / or stubs	Crown Raise over Road & Parking to Approx. 12'	Crown Raise to Approx. 6-8' over Walk / Lawn / Roof / Lights	Remove all upright watersprouts / train horizontal	Major Health Decline / Dead	Decay and/or Hollow Detected	Multiple trunks	Included Bark	Girdling Roots	Additional Notes
		x		R	148	3	White Oak	1109	Riverview Ave	FL																	
				R	149	24	Sugar Maple	1109	Riverview Ave	FL																	
				N	150	6	Red Maple	1100	Nottingham	FM	B	2		x													
	x			N	151	4	Black Gum	1107	Nottingham	FR																	
				N	152		Open Planting Pit	1100	Nottingham	FR																	
				N	153		Open Planting Pit	1107	Nottingham	FL																	
				N	153	4	Red Maple	1105	Nottingham	FR	B	1			x												
				N	154	4	Red Maple	2311	W 11th	LB	B	1			x												
				N	155	32	Zelkova	1103	Nottingham	FR	A	1		x													
		x		N	156	32	Zelkova	2311	W 11th	LB	A	3		x										x		Watch List	
x				N	157	36	Zelkova	1103	Nottingham	FL	A	1		x							x					Watch List	
				N	158	20	Zelkova	2311	W 11th	LF	A	1		x													
	x		x	N	159	36	Willow Oak	1101	Nottingham	FL	A	2		x			x										Watch List
		x		N	160	22	Zelkova	2400	W 11th	LF																	Watch List
				N	161	20	Zelkova	912	Nottingham	FL																	
				N	162	18	Sugar Maple	2400	W 11th	LB																	
				N	163	3	White Oak	912	Nottingham	FR	A	1		x				x	x	x							
				N	164	24	Willow Oak	2400	W 11th	LB	A	2		x			x										
	x			N	165		Open Planting Pit	2315	Ridgway	LB																	
		x		N	166	24	Willow Oak	2400	W 11th	LB																	Fungal conch on root
	x			N	167	24	Willow Oak	2315	Ridgway	LF	A	3		x		1						x	x				
				N	168	20	Willow Oak	909	Nottingham	FR	A	3		x			x										
				N	169	20	Willow Oak	909	Nottingham	FM	A	3		x													
x		x		N	170	36	Willow Oak	2314	Ridgway	RF																	
				N	171	32	Willow Oak	909	Nottingham	FL	A	2		x													
				N	172	4	Kentucky Coffee	2414	Ridgway	RB											x						
				N	173	20	Willow Oak	901	Nottingham	FR	A	2		x			x										
				N	174	3	Laurel Oak	900	Nottingham	FL	C	1						x	x								
				N	175	20	Willow Oak	901	Nottingham	FM	A	3		x													
				N	176	3	Laurel Oak	900	Nottingham	FM	C	1						x	x								
				N	177	36	Willow Oak	900	Nottingham	FR	A	3		x			x	x	x								
				N	178	20	Willow Oak	901	Nottingham	FL	A	1		x					x								
				N	179	12	Sugar Maple	736	Nottingham	FL	A	1		x				x	x					x			
				N	180	16	Sugar Maple	733	Nottingham	FR	A	1		x				x	x								
				N	181	4	Boxelder	733	Nottingham	FM	B	2			x			x	x								
				N	182	24	Sugar Maple	736	Nottingham	FM	A	3		x		1						x	x	x			Old cable too low

Worked on in 2022	Worked on in 2023	Worked on in 2021	Worked on in 2020	Road Tree is On	Tree ID Tag Number	(Diameter 4.5' above grade)	Common Name	Address Number	Street Name	Approximate Location	Priority Rating:	Size of material to be removed 1-3. 1 is smallest size	Remove Tree; Haul all debris	Crown Cln Dead ___ " and Lgrs	Structure prune to remove crossing/crowded branch unions and where needed co-dominant lead correction	End weight reduce over-extended limbs likely to fail	Install total of ___ direct cable systems for supplemental support of weak attachments	Remove Broken Leads, Hangers and / or stubs	Crown Raise over Road & Parking to Approx. 12'	Crown Raise to Approx. 6-8' over Walk / Lawn / Roof / Lights	Remove all upright watersprouts and train horizontal	Major Health Decline / Dead	Decay and/or Hollow Detected	Multiple trunks	Included Bark	Girdling Roots	Additional Notes
Totals of each column												2	174	64	4	6	16	53	61	5							

Bald Cypress	2
Boxelder	1
Chestnut; Horse	1
Dogwood; Flowering	1
Dogwood; Kousa	3
Elm	3
Ginko	4
Gum; Black	6
Gum; Fastigeous Sweet	1
Golden Rain Tree	2
Hornbeam; American	7
Kentucky Coffee	9
Linden; American	3
Maple; Japanese	1
Maple; Red	36
Maple; Sugar	53
Oak; Chestnut	1
Oak; Fastigeous White	5
Oak; Laurel	2
Oak; Pin	4
Oak; Red	6
Oak; Southern Red	1
Oak; White	9
Oak; Willow	109
Open Planting Pit	42
Pear; Bradford	14
Redbud	10
Silverbell, Carolina	1
Witch Hazel	4
Zelkova	69
Total Trees	410

Total A Priority Trees	171
Total B Priority Trees	46
Total C Priority Trees	21
Total Priority Trees	238